

Facilities Modernization Program Funded by Measure B Project Report

January 2018



Project Team:

Architect: Harley Ellis Devereaux

Construction Manager: Swinerton Management & Consulting

Contractor: TBD

Project Description:

The B-2100 Biology Building is Phase One of the eventual build out of a new Biology Program at Chabot College. Phase I includes 5 instructional laboratories, green house, cadaver room, and support spaces for the laboratories. It will be a two story structure encompassing slightly over 19,000 square feet. It will be located in what is now parking lot C, adjacent to the existing Biology Building 2100.

Project Update:

The designer Harley Ellis Deveraux (HED) has completed construction documents and final approval by DSA is complete. Bidding anticipated late Fall 2017 for Construction to start in Winter 2018.

Design Start:

DSA Permit Approval:

Construction Start:

Unne 15, 2015

November 2017

Winter, 2018

Fall, 2019

PROJECT PROGRESS REPORT Seismic Upgrade of Covered Walkway

CHABOT COLLEGE January 1, 2018



Project Team:

Architect: Steinberg Architects

Construction Manager: Swinerton Management & Consulting, Inc.

Contractor: E.F. Brett & Company, Inc.

Project Description:

Seismically strengthen the existing covered walkway by increasing the size of the existing columns; separate second story columns from the walkway; and fiber wrap the columns adjacent to theater "clamshell" and Building 100 ramps.

Project Update:

Contract was awarded in August, construction started September 2017. Substantial completion March 2018.

Design Start: Completed - January 2016 **DSA Permit Approval:** Completed - March 2017

Construction Start: September 2017 Occupancy: March 2018



Project Team:

Architect: Shannon-Leigh Associates, LLC

Construction Manager: Swinerton Management & Consulting, Inc.

Contractor: A Good Sign & Graphic Company.

Project Description:

Phase II Campus Wide Exterior Signage Project provides new Exterior Identification signage for all buildings on campus.

Project Update:

Project bid, Board approved and awarded in October 2017. Construction started November 1, 2017, with substantial completion in late Spring 2018.

Design Start: Completed - January 2016 **DSA Permit Approval:** Completed - March 2017

Construction Start: September 2017
Occupancy: March 2018