



## Chabot-Las Positas Community College District

---

Date: January 25, 2019

Mr. Owen Letcher  
Chabot Las Positas Community College District  
7600 Dublin Blvd., 3rd Floor  
Dublin, CA 94568  
Phone (925) 485-5277

Project: Central Utility Plant New Chiller & Cooling Tower Las Positas  
CLPCCD Project No.: B180148  
DSA Application No.: NA  
Contractor: Indoor Environmental Services (IES),  
55 Wright Brothers Ave., Livermore, CA 94551  
CA State License No. 646794

Dear Owen:

IES has completed the above referenced Project. We hereby request that the Notice of Completion be presented at the Board Meeting on February 19, 2019 and If accepted, file the Notice of Completion with the County of Alameda.

Closing information is listed below:

|                                     |                   |
|-------------------------------------|-------------------|
| Contract Date:                      | March 1, 2018     |
| Punchlist Complete:                 | December 27, 2018 |
| Contractual Substantial Completion: | June 29, 2018     |
| Actual Substantial Completion:      | August 17, 2018   |
| Original Contract Amount:           | \$1,339,806.00    |
| Change Order Total:                 | \$0.00            |
| Final Contract: Amount;             | \$1,339,806.00    |

Sincerely,  
Fred King

A handwritten signature in black ink that reads "Fred King".

Sr. Construction Manager  
Cell Ph. (925) 324-5764  
e-mail [fred.king@WSP.com](mailto:fred.king@WSP.com)

C: Ann Kroll CLPCCD, Marie Hampton CLPCCD, Walter Blevins CLPCCD,  
Zahra Noorivaziri CLPCCD, Jeff Walling IES, Mat Simmons CEI  
File