



Chabot College Measure A Bond Program

September 16, 2022

Mr. Owen Letcher
Chabot Las Positas Community College District
7600 Dublin Blvd., 3rd Floor
Dublin, CA 94568

Project: VOICE BACKBONE REROUTE
CLPCCD Project No.: B230060
DSA Application No.: n/a
Contractor / CM: CalCoast Telecom

Dear Mr. Letcher:

Sasco has completed the above referenced project. We hereby request that the Notice of Completion be filed with the County of Alameda. Closing information is listed below:

Contract Date:	August 10, 2022
Punch List Complete:	August 24, 2022
Contractual Substantial Completion:	August 31, 2022
Actual Substantial Completion:	August 31, 2022
Total Original Contract Amount:	\$49,295.00
Total Change Orders Amount:	
Final Actual Project Cost:	\$ 49,295.00

Thank you.

Sincerely,

A handwritten signature in purple ink, appearing to read "Wendy Pinos".

Wendy Pinos
ITS Bond Project Manager

Phone: (925) 424-1753