



Chabot College

Measure B Bond Program

May 1, 2019

Mr. Owen Letcher
Chabot Las Positas Community College District
7600 Dublin Blvd.
Dublin, CA 94568
Phone: (925) 485-5277
Fax: (925) 485-5255

Project: Districtwide Exterior LED Lighting Project
CLPCCD Project No.: 551066
Contractor / CM: REGREEN, Inc. (120 Standard Street, El Segundo CA 90245)
CA State License No. 939440

Dear Mr. Letcher:

REGREEN, Inc. has completed the above referenced project. We hereby request that the Notice of Completion be presented at the May 21, 2019 Board Meeting and filed with the County of Alameda. Closing information is listed below:

Contract Date:	September 11, 2018
Punch List Complete:	April 26, 2019
Contractual Substantial Completion:	April 26, 2019
Actual Substantial Completion:	April 26, 2019
Original Contract Amount:	\$94,322.13
Change Orders:	(\$5,636.40)
Final Contract Amount:	\$88,685.73

Thank you.

Sincerely,

Michael Stroud 
Project Manager, DBIA, LEED® AP
Swinerton Management & Consulting
Phone: (415) 517-5870

c.c.: Michael Garr, Victoria Lamica and Zahra Noorivaziri, CLPCCD
Melanie Cabrera and Chad Clark, REGREEN, Inc.
File