



Chabot-Las Positas Community College District Measure A Bond Program

Mr. Owen Letcher
Chabot Las-Positas Community College District
7600 Dublin Blvd.
Dublin, CA 94568
Phone: (925) 485-5277
Fax: (925) 485-5255

Project: District-wide Emergency Call Station Project Rebid, CLPCCD
CLPCCD Project No.: 562600 & 563900, Bid No. B20/21-02
Contractor / CM: Electronic Innovations, Inc.
CA State License No. 406608

Dear Mr. Letcher:

Electronic Innovations, Inc. has completed the above referenced project. We hereby request that the Notice of Completion be presented at the February 15, 2022 Board Meeting and filed with the County of Alameda. Closing information is listed below:

Notice to Proceed:	November 9, 2020
Punch List Complete:	December 7, 2021
Contractual Substantial Completion:	December 7, 2021
Actual Substantial Completion:	December 7, 2021
Original Contract Amount:	\$1,306,899.00
Change Orders:	(\$33,369.40)
Final Contract Amount:	\$1,273,529.60

Thank you.

Sincerely,

Michael Stroud
Project Manager, DBIA, LEED® AP
Swinerton Management & Consulting
(415) 517-8970 / mstroud@swinerton.com

c.c.: Ann Kroll, Marie Hampton, and Zahra Noorivaziri, CLPCCD
Eric Bledsoe, Electronic Innovations
File